

URBAN GRASS CUTTING 2008

LOCATION	Cut Area	Cumulative Days	Actual Cumulative Cut Area/Day	3RD CUT	+/- days	5TH CUT	+/- days	6TH CUT	+/- days	7TH CUT	+/- days	8TH CUT	+/- days	9TH CUT
AREA 7	Based on	21 Calendar Days	Started--		0	01-Jul-08		22-Jul-08						
	% of Total Cut		120388			28-Jun-08	04-Jul-08	11-Jul-08	17-Jul-08					
MARKET HARBOROUGH	120388	6	120388											
NEWTON HARCOURT	3065		3065	02-Jun-08		07-Jul-08		28-Jul-08		18-Aug-08		08-Sep-08		29-Sep-08
KIBWORTH HARCOURT	4112		4112	23-May-08		04-Jul-08	10-Jul-08	25-Jul-08	31-Jul-08	15-Aug-08	21-Aug-08	05-Sep-08	11-Sep-08	26-Sep-08
BURTON OVERY	5499		5499	02-Jun-08		07-Jul-08		28-Jul-08		18-Aug-08		08-Sep-08		29-Sep-08
CARLTON CURLIEU	1607		1607	24-May-08		04-Jul-08	10-Jul-08	25-Jul-08	31-Jul-08	15-Aug-08	21-Aug-08	05-Sep-08	11-Sep-08	26-Sep-08
SHANGTON	1923		1923	03-Jun-08		07-Jul-08		28-Jul-08		18-Aug-08		08-Sep-08		29-Sep-08
WEST LANGTON	2168	7	2168	04-Jun-08		07-Jul-08		28-Jul-08		18-Aug-08		08-Sep-08		29-Sep-08
CHURCH LANGTON	5796		5796	24-May-08		04-Jul-08	10-Jul-08	25-Jul-08	31-Jul-08	15-Aug-08	21-Aug-08	05-Sep-08	11-Sep-08	26-Sep-08
STONTON WYVILLE	1805		1805	04-Jun-08		08-Jul-08		29-Jul-08		19-Aug-08		09-Sep-08		30-Sep-08
GLOOSTON	1416		1416	06-Jun-08		08-Jul-08		29-Jul-08		19-Aug-08		09-Sep-08		30-Sep-08
CRANOE	2673		2673	30-May-08	Broken Down	05-Jul-08	11-Jul-08	26-Jul-08	01-Aug-08	16-Aug-08	22-Aug-08	06-Sep-08	12-Sep-08	27-Sep-08
SLAWSTON	2205	At 11/07/08	2205	06-Jun-08	No Mower	08-Jul-08		29-Jul-08		19-Aug-08		09-Sep-08		30-Sep-08
MEDBOURNE	7483	8	7483	30-May-08	7.0	15-Jul-08		05-Aug-08		26-Aug-08		16-Sep-08		07-Oct-08
DRAYTON	2583		2583	09-Jun-08	7.0	12-Jul-08	18-Jul-08	02-Aug-08	08-Aug-08	23-Aug-08	29-Aug-08	13-Sep-08	19-Sep-08	04-Oct-08
GREAT EASTON	8877		8877	28-May-08	7.0	13-Jul-08	19-Jul-08	03-Aug-08	09-Aug-08	24-Aug-08	30-Aug-08	14-Sep-08	20-Sep-08	05-Oct-08
BRINGHURST	2251		2251	09-Jun-08	7.0	16-Jul-08		06-Aug-08		27-Aug-08		17-Sep-08		08-Oct-08
WELHAM	1805		1805	26-May-08	7.0	13-Jul-08	19-Jul-08	03-Aug-08	09-Aug-08	24-Aug-08	30-Aug-08	14-Sep-08	20-Sep-08	05-Oct-08
THORPE LANGTON	4285		4285	06-Jun-08	7.0	16-Jul-08		06-Aug-08		27-Aug-08		17-Sep-08		08-Oct-08
EAST LANGTON	4697	At 16/07/08	4697	30-May-08	6.0	13-Jul-08	19-Jul-08	03-Aug-08	09-Aug-08	24-Aug-08	30-Aug-08	14-Sep-08	20-Sep-08	05-Oct-08
TOTAL AREA :	184638	9	24498	30-May-08	Ahead	13-Jul-08	19-Jul-08	03-Aug-08	09-Aug-08	24-Aug-08	30-Aug-08	14-Sep-08	20-Sep-08	05-Oct-08
As built														
Start				14-May-08		01-Jul-08		22-Jul-08						
Finish				19-Jun-08		16-Jul-08		06-Aug-08						
Calander days				36		15		15		0		0		0
Contract Start Dates				30-Apr-08		11-Jun-08		09-Jul-08		06-Aug-08		03-Sep-08		01-Oct-08
Contract Finish Dates				20-May-08		08-Jul-08		05-Aug-08		02-Sep-08		30-Sep-08		28-Oct-08