

Weekly Construction Update – Friday 7th July 2017

Ashby-de-la-Zouch, Junction 13 – A42/A511/A512 Roundabout Improvements

THIS WEEK

Ducting for the street lighting and traffic signals has been installed on the A511 southern verge and excavation works have taken place across the A511 carriageway for the new drainage, street lighting and traffic signals. On the A511 eastern verge we have installed the ducting to facilitate the street lighting and traffic signals in conjunction with new channels in the layby. The new drainage connections are now in place on the A512/A511 splitter island and we have completed the laying of the new kerbs. On the A42 north bound exit slip we have completed the installation of the kerbs and new sub-surface drainage. Type 1 stone has now been laid on the slip road in preparation for surfacing to take place. Ducting has been installed in the verges of the A512 in preparation for the installation of the street lighting and traffic signals. The lifting and installation of new ironworks has also taken place in various areas around the site in preparation for the surfacing works that will commence next week.

NEXT WEEK

Works will continue on the installation of ducting for the new street lighting and traffic signals in various locations around the roundabout. Iron work re-setting and installation will continue. Drainage works will be completed on the A512 splitter island and on the A511 Coalville side, between the splitter island and the south western verge.

A new safety barrier will be installed on the A42 northbound exit slip. Widening works will continue on the A42 exit slip road over the weekend. Please see details below.

THIS WEEK'S IMPORTANT CLOSURE INFORMATION:

A42 Junction 13/Northbound Exit Slip road

A full weekend closure on the northbound exit slip road will be implemented from **8pm tonight until 6 am on Monday the 10th July** i.e. all weekend, and from 8pm on Friday 21st July, until 6 am on Monday the 24th July. Please note the second week end is a contingency and may not be required.

A42 Junction 13 Flagstaff Roundabout

From next **Monday the 10th July from 8:00 pm to 6:00 am, Monday to Friday** inclusive, for approximately 3 weeks, nighttime closures will be implemented on all roundabout approaches (excluding the A511). These closures are required to undertake final carriageway surfacing, road markings and loop cutting for traffic signal detection. The traffic along the A511 will be maintained under convoy and traffic lights and delays may be experienced. Please note that access in/out of Coalfield Way will be restricted, so all traffic will access/exit onto Nottingham Road during the times above.

**We sincerely apologise for any inconvenience caused during these necessary works
and your co-operation and patience is really appreciated.**

Eurovia dedicated Public Liaison Officer Joanne Plews

Tel: 07768 940 187 Email: joanne.plews@eurovia.co.uk

Traffic management Emergency out of Hours Contact: Tel: 0113 277 5360

For further information of the scheme and diversion routes, please visit:

www.leicestershire.gov.uk/roads-and-travel/road-maintenance/ashby-flagstaff-major-road-scheme