

## Zouch Bridge Construction Progress June, July and August

### Steel Beam Delivery in June

#### 1. First Delivery of Steel Beams



## 2. Unloading from Transporter

Steel beams are placed on temporary trestles on the left-hand side of the crane.





3. Beams being carefully lowered into position.





## Beam Assembly & Welding

4. Braced Pairs on Launch Platform with temporary covered welding area at the far end.



## 5. Close-Up of Beam Placement

Beams resting on trestles and west abutment, ready for:

- Steelwork connections
- Installation of braces
- Welding
- Permanent formwork
- Edge protection





## Riverbank & Revetment Works

6. Revetment Mattresses Preparation - rectangular wire gabion baskets to be filled with stone.



7. East riverbank preparation for revetment mattresses, next to concrete abutment.





## 8. Cropped piles ready for wall construction



## 9. Aerial view taken in July showing temporary covered welding area across steel beams.

